

DAILY JOB SITE REPORT

FLUID APPLIED AIR BARRIER ASSEMBLY

866.956.5888 | abaa@airbarrier.org | www.airbarrier.org

Crew # 1 of 1

Job Site Report# _____

Date: _____

PROJECT INFORMATION

PROJECT NAME: Virginia Home

AIR BARRIER CONTRACTOR: James River Exteriors

ABAA CONTRACTOR LICENSE # 306906

INSTALLER NAME	CERTIFICATION LEVEL (1, 2, 3)	CERTIFICATION #	EXPIRATION DATE
Clay Butner	3	306906	12/31/26
Jenni Rivera	1		
Jairo Rivera	1		
Elias Dubon	1		

SUBSTRATE TYPE: Densglass - Glassroc SUBSTRATE TEMPERATURE: ____°F AMBIENT TEMP: ____°F

SUBSTRATE MOISTURE CONTENT: ____ RELATIVE HUMIDITY: ____%

SUBSTRATE SURFACE CONDITIONS AND PREPARATION REQUIRED: _____

SUBSTRATE CONDITIONS ACCEPTABLE FOR APPLICATION OF AIR BARRIER: YES ☐ NO ☐

MATERIAL INFORMATION

PROJECT MATERIALS	MANUFACTURER NAME	PRODUCT NAME	BATCH#
PRIMARY AIR BARRIER (AB)	Masterwall	Rollershield	
AB PRIMER			
TRANSITION MATERIALS (TM)	Masterwall	Superior Flash	
TM PRIMER			
MASTIC/SEALANT			
OTHER (MESH, LIQUID FLASHING, ETC.)	Masterwall	Superior Flash	

ARE ALL MATERIALS BEING INSTALLED LISTED IN PROJECT SPECIFICATION? YES ☐ NO ☒

IF NO, HAVE ALL MATERIALS BEEN APPROVED FOR USE BY OWNER OR ARCHITECT? YES ☒ NO ☐

ARE ALL MATERIALS BEING INSTALLED PER MANUFACTURER SPECIFICATION? YES ☒ NO ☐

ARE ALL MATERIALS BEING INSTALLED COMPATIBLE (PHYSICAL & CHEMICAL) WITH EACH OTHER PER MANUFACTURER? YES ☒ NO ☐

ADDITIONAL INSTALLERS (LEVEL 1)

INSTALLER NAME	CERTIFICATION LEVEL (1, 2, 3)	CERTIFICATION #	EXPIRATION DATE
Dulvin Cael	1		
Jose Mojica	1		
Emil Martinez	1		

INSTALLATION & TESTING LOCATION

INSTALLATION LOCATIONS:

# 1 TIME STARTED:	TIME COMPLETED:	# 2 TIME STARTED:	TIME COMPLETED:
ON GRIDLINE:		ON GRIDLINE:	
BETWEEN GRIDLINE:	TO	BETWEEN GRIDLINE:	TO
BETWEEN ELEVATION:	TO	BETWEEN ELEVATION:	TO
WALL LOCATION:	NORTH ☐ SOUTH ☐ EAST ☐ WEST ☐	WALL LOCATION:	NORTH ☐ SOUTH ☐ EAST ☐ WEST ☐

TESTING RESULTS

VISUAL INSPECTION:

VISUAL INSPECTION COMPLETED AT: LOCATION 1 ☐ LOCATION 2 ☐

VISUAL INSPECTION OF FLUID MEMBRANES
SHADOW EFFECT ☐ BLISTERS ☐ PIN HOLES ☐ FISH EYES ☐ SLUMPING ☐ CRACKING/ALLIGATORING ☐ SMOOTHNESS/TEXTURE ☐ EFFLORESCENCE ☐ TRANSITION OVERLAP ☐ PROPER UNIFORMITY ☐
VISUAL INSPECTION OF TRANSITION MATERIALS
LAPS ☐ T-JOINTS ☐ SEAMS ☐ WRINKLES ☐ TIES ☐ COMPATIBILITY OF MATERIALS ☐ FISH-MOUTHS ☐ SHINGLED PROPERLY ☐ JOINTS STAGGERED ☐ APPROVED MASTIC APPLIED ☐ ROLLED ☐ DELAMINATION ☐

OF DEFICIENCIES NOTED: _____ # OF DEFICIENCIES CORRECTED: _____

DESCRIBE DEFICIENCIES & CORRECTIVE ACTION TAKEN: _____

LIQUID APPLIED MEMBRANES:

PROJECT SPECIFIED WET MIL THICKNESS: _____ PROJECT SPECIFIED DRY MIL THICKNESS _____

MANUFACTURER'S SPECIFIED WET MIL THICKNESS: _____ MANUFACTURER'S SPECIFIED DRY MIL THICKNESS _____

THICKNESS TESTING COMPLETED AT: ☐ LOCATION 1 ☐ LOCATION 2

WET RESULTS WITH WET MIL GAUGE:					
TEST 1: LOCATION:	TEST 2: LOCATION:	TEST 3: LOCATION:	TEST 4: LOCATION:	TEST 5: LOCATION:	TEST 6: LOCATION:
TEST 7: LOCATION:	TEST 8: LOCATION:	TEST 9: LOCATION:	TEST 10: LOCATION:	TEST 11: LOCATION:	TEST 12: LOCATION:

DESCRIBE DEFICIENCIES & CORRECTIVE ACTION TAKEN: _____

ADHESION TESTING:IS ALL REQUIRED TESTING EQUIPMENT ON-SITE? YES ☒ NO ☐ADHESION TESTER ON-SITE: YES ☒ NO ☐TEST DISCS ON-SITE: YES ☒ NO ☐SIZE OF DISK: 3 (MINIMUM SIZE: 2.25" DIA., MAXIMUM 4" DIA.)ADHESION TESTING COMPLETED AT: ☐ LOCATION 1 ☐ LOCATION 2

INDICATE BOND STRENGTH RESULT FOR EACH TEST (GAUGE READING) AND INDICATE: IF PAD RELEASED FROM MATERIAL (**PM**), OR IF THE MATERIAL RELEASED FROM SUBSTRATE (**MS**) OR IF SUBSTRATE SEPARATION (**SS**) OCCURRED.

RESULTS					
DISK 1: LOCATION:	DISK 2: LOCATION:	DISK 3: LOCATION:	DISK 4: LOCATION:	DISK 5: LOCATION:	DISK 6: LOCATION:

**IF TESTING WAS NOT COMPLETED, YOU MUST INDICATE WHY.*

COMMENTS: _____

DAILY JOB SITE REPORTS LEFT WITH GENERAL CONTRACTOR / OWNER'S REPRESENTATIVE*? YES ☐ NO ☐**MANDATORY REQUIREMENT PER ABAA QUALITY ASSURANCE PROGRAM.*

IF NO, WHY? _____

DATE_____
LEVEL 2/3 CERTIFIED INSTALLER SIGNATURE

306906

CERTIFICATION #